







Branch	Contacts	Statistics	Activities	Schedule
Parkside Branch 1200 Taraval Street	District/Supervisor: 4 / Chu Architect: THA Architecture Contractor: LC General Engineering & Construction, Inc.	Award: \$2,745,857 Change Orders: \$29,276 Total Contract: \$2,775,133 Payments: \$1,725,551 % Complete: 75% Duration: 455 Extensions: 0 Total Duration: 455 Substantial: 5/21/2010 Final Compl: 6/20/2010	Ongoing: Installing restroom tiles Change orders pending: error/omission \$27k, site conditions \$71k client requested \$68k code issues \$500	
Visitation Valley Branch 201 Leland Avenue	District/Supervisor: 10 / Maxwell Architect: Bureau of Architecture Contractor: CLW Builders, Inc.	Award: \$6,438,000 Change Orders: \$277,055 Total Contract: \$6,715,055 Payments: \$3,315,817 % Complete: 63% Duration: 498 Extensions: 0 Total Duration: 498 Substantial: 9/6/2010 Final Compl: 10/18/2010	Ongoing: Framing for curtain walls Change orders pending: error/omission \$2k, site conditions \$5k	
Anza Branch 550 37th Avenue	District/Supervisor: 1 / Mar Architect: Bureau of Architecture Contractor: Trico Construction	Award: \$3,728,212 Change Orders: \$0 Total Contract: \$3,728,212 Payments: \$1,308,488 % Complete: 53% Duration: 455 Extensions: 0 Total Duration: 455 Substantial: 8/9/2010 Final Compl: 11/7/2010	Ongoing: Plumbing/ Electrical/ South Footing Change orders pending: error/omission \$177k, site conditions \$44k client requested \$1k	
Merced Branch 155 Winston Drive	District/Supervisor: 7 / Elsbernd Architect: Bureau of Architecture Contractor: CLW Builders, Inc.	Award: \$2,786,100 Change Orders: \$27,312 Total Contract: \$2,813,412 Payments: \$1,104,612 % Complete: 59% Duration: 407 Extensions: 30 Total Duration: 437 Substantial: 9/22/2010 Final Compl: 11/3/2010	Ongoing: Framing/ Electrical/ Plumbing / HVAC Change orders pending: error/omission \$49k, site conditions \$16k client requested \$22k code issues \$2	
Ortega Branch 3223 Ortega Street	District/Supervisor: 4 / Chu Architect: Bureau of Architecture Contractor: Trico Construction	Award: \$5,154,869 Change Orders: \$24,933 Total Contract: \$5,179,802 Payments: \$1,382,500 % Complete: 37% Duration: 455 Extensions: 0 Total Duration: 455 Substantial: 7/5/2010 Final Compl: 10/3/2010	Ongoing: Roof framing Change orders pending: error/omission \$158k, code issues \$10k	
Golden Gate Valley Branch 1801 Green Street	District/Supervisor: 2 / Alioto-Pier Architect: Tom Eliot Fisch/Paulett Taggart Architects, JV Contractor: Fine Line Construction	Award: \$3,312,932 Change Orders: \$0 Total Contract: \$3,312,932 Payments: \$383,372 % Complete: 16% Duration: 466 Extensions: 0 Total Duration: 466 Substantial: 3/5/2011 Final Compl: 4/30/2011	Ongoing: Footing upgrade Change orders pending: error/omission \$6k, site conditions \$44k client requested \$7k	

Branch	Contacts	Statistics	Activities	Schedule
Presidio Branch 3150 Sacramento Street	District/Supervisor: 2 / Alioto-Pier Architect: Field Paoli/Joseph Chow & Associates, JV Contractor: Roebuck Construction	Award: \$1,923,891 Change Orders: \$0 Total Contract: \$1,923,891 Payments: \$195,878 % Complete: 12% Duration: 287 Extensions: 0 Total Duration: 287 Substantial: 11/15/2010 Final Compl: 12/27/2010	Ongoing: Underground plumbing Change orders pending: error/omission \$8k, site conditions \$19k	
Park Branch 1833 Page Street	District/Supervisor: 5 / Mirkarimi Architect: Field Paoli/Joseph Chow & Associates, JV Contractor: Roebuck Construction	Award: \$1,554,000.00 Change Orders: \$0 Total Contract: \$1,554,000 Payments: \$104,176 % Complete: 10% Duration: 212 Extensions: 0 Total Duration: 212 Substantial: 9/28/2010 Final Compl: 11/9/2010	Ongoing: Demolition and footing upgrade Change orders pending: None	